

# J0109 LDPRP - Procurement Packaging Plan

31/01/2020

Package ID	Package Name	Package Group	Approximate Package Value	Planned	
				Expression of Interest (EOI)	Request for Tender (RFT)
C004	Cadastral (Land) Surveyor	Group 1	-	Complete	Complete
J001	Base Entry Precinct	Group 1	12,000,000	Complete	Active
J002	Civil Services Infrastructure	Group 1	10,000,000	Complete	1st Quarter 20
J004	Stormwater Tunnelling	Group 1	-	Complete	Complete
J015	Decanting - NORFORCE (Stage 1)	Group 1	-	Complete	Complete
J020	Sewer Infrastructure (Sitewide)	Group 1	6,000,000	Complete	1st Quarter 20
N022	Wharf Structure	Group 1	-	Complete	Complete
N023	Containerised Fuel Storage Tank	Group 1	-	Complete	Complete
C012	Environmental Monitoring	Group 2	-	Complete	Complete
C016	Arborist	Group 2	-	Complete	Complete
C022	Hardstand Bulk Earthworks and Revetment Wall Upgrade	Group 2	-	Complete	Complete
C018	Incoming HV Power Supply	Group 3	3,500,000	Complete	3rd Quarter 20
C020	Bulk Earthworks & Civil Infrastructure (Hardstand and Access Road)	Group 3	8,000,000	Complete	1st Quarter 20
J007	Site Wide Electrical incl. Street Lighting, HV & LV	Group 3	6,000,000	Complete	1st Quarter 20
J014	NORFORCE Precinct	Group 3	32,000,000	Complete	Active
J017B	Ancillary Building (ICTCN)	Group 3	2,000,000	Complete	1st Quarter 20
J022	Communications Infrastructure (Site wide)	Group 3	6,000,000	Complete	1st Quarter 20
N002	Bulk Earthworks & Civil Infrastructure (Fuel Farm)	Group 3	3,000,000	Complete	1st Quarter 20
N003	Defence Fuel Infrastructure - Marine (Tanks, Civil, SMP & E&I)	Group 3	17,500,000	Complete	1st Quarter 20
N004	Wharf - Shore-to-Ship Power (D&C)	Group 4	10,000,000	2nd Quarter 20	3rd Quarter 20
N005	Electrical Infrastructure and Street Lighting (Hardstand)	Group 4	1,000,000	2nd Quarter 20	1st Quarter 21
N006	Wharf - Power and Lighting	Group 4	1,500,000	2nd Quarter 20	3rd Quarter 20
N007	Wharf - Hydraulics	Group 4	2,500,000	2nd Quarter 20	4th Quarter 20
N008	Wharf - Communications and Security	Group 4	1,000,000	2nd Quarter 20	4th Quarter 20
N017B	Warehouse	Group 4	2,500,000	2nd Quarter 20	1st Quarter 21
J016	SUF	Group 5	16,000,000	4th Quarter 20	3rd Quarter 21
N009	Wharf - Sundry Metalwork	Group 5	200,000	4th Quarter 20	3rd Quarter 21
N015	Wharf - Mobile Spill Kit	Group 5	250,000	4th Quarter 20	3rd Quarter 21
N017A	Ancillary Building (Wharf Substation)	Group 5	3,500,000	4th Quarter 20	1st Quarter 21
N018	Fuel Quality and Control Centre	Group 5	2,000,000	4th Quarter 20	2nd Quarter 21
N020	Wharf - Aluminium Gangways	Group 5	750,000	4th Quarter 20	1st Quarter 21
C009	Landscaping and Remediation Works	Group 6	750,000	3rd Quarter 21	3rd Quarter 22
J003	Junior Sailors Carpark and SUF Civil incl landscaping	Group 6	5,000,000	3rd Quarter 21	4th Quarter 21
J019	Junior Sailors Carpark Access Tower and Bridge	Group 6	1,000,000	3rd Quarter 21	4th Quarter 21