



# South Flank

## Iron Ore Project – Expression of Interest

**Project Overview:** The proposed South Flank project is located adjacent to BHP's existing Mining Area C operation in the Pilbara region of Western Australia. An overview of the proposed South Flank project is available at [www.southflank.icn.org.au](http://www.southflank.icn.org.au)

**Package Title:** Heavy Haulage Transport

**Reference:** 023-9641-A-84079

**Package Description:** The Heavy Haulage Transport Scope of Work involves the heavy haulage transportation of modules from an off-loading point at the Port of Port Hedland wharf to the construction site at South Flank Mine Site.

The Heavy Haulage Contractor shall also carry out all the necessary planning, studies, engineering and pre-construction activities required for the work under the Contract under the management of the Project Freight Forwarder Contractor.

The general sequence of activities to be performed by the Contractor is outlined below:

- a) Engineering, design, planning and pre-construction activities associated with the Works. Including, but not limited to, engineering calculations, drawing submittals, obtain permits/approvals, route surveys, transport studies, detailed transport execution plans, staging & unloading plans and land transport test runs.
- b) Receiving of modules up to 350 ton in weight and other material off the hook of the Heavy Lift Vessel on the Port Hedland Common User Berth. Modules are to be received from the vessel by SPMT prior to temporary lay down at PPA wharf.
- c) Check weighing of all axles before departure from PPA wharf to staging yard.
- d) Road furniture work, road shoulder clearance, minor road improvements, etc.
- e) Road transportation to a staging yard in Port Hedland (Boodarie)
- f) Unloading and securing modules/materials at staging yard as required including tie down as required for cyclone conditions.
- g) Road transportation from the staging yard to South Flank project site, predominately during night time rolling road block convoys.

- h) Provisions for Self-Propelled Modular Transporters (SPMT) service at South Flank to handle modules from nominated laydown area to construction fronts and onto foundations, under the direction of the construction manager. This service will include supply of SPMTs', operators, maintainer and transport engineering.
- i) Provision of welfare facilities including office crib and ablution facilities at Boodarie yard for contractors and BHP personnel including, but not limited to provision of power, water and communications.

**Target Award Date:** Q3, CY2018

**Expression of Interest (EOI):** Suppliers and contractors are invited to express an interest in this scope of work by registering on the [ICN Gateway](#) online platform. Please ensure that your ICN Gateway company profile is up to date before registering your EOI.

**EOI Closing Date:** 26 October 2017

**Contact:** Industry Capability Network of Western Australia. (+618) 9365 7490

**Project URL's:** For more information about BHP please refer to the company website [www.bhpbilliton.com](http://www.bhpbilliton.com)  
For information on specific project opportunities please visit the ICN Gateway online platform at [gateway.icn.org.au](http://gateway.icn.org.au)

**Disclaimer:** This package description and target award date is indicative only and subject to change. It is intended to provide only a brief outline of certain works that may be required for the proposed South Flank Project and should be read in conjunction with the South Flank project description on ICN Gateway.